

# JOB-READY CHECKLIST

The following checklist is designed to help ensure that there are no costly delays with our client's production scheduling process. By referring the phase-specific checklist and using it to verify that a job is 100% phase ready when our crew arrives as scheduled, Price Brothers Inc. can assure that the plumbing work will be 100% phase complete when we leave (and ready for subsequent trades).

**Upon arrival to the jobsite the Foreman must walk the job and immediately report the "Job Readiness" directly to Operations (Stephanie). Please use the reference list below to verify that the job is ready.**

## Trim

- Water meter is installed** (is the box damaged)
- Dishwasher and/or disposal are on site
- All bathroom floor coverings are installed and finished
- All bathroom lavatory tops are installed
- Kitchen countertops are finished
- Sink opening cut out or undermount sink is installed
- Siding is installed so that hose bibs can be installed properly
- All tub and shower tile or marble walls are installed
- Water heater platform or attic catwalk with fall protection accessibility is built
- Garage floor poured with water heater protection installed
- Interior painting is complete
- Fall protection on stairs
- Framing for master bath tub platform is complete where applicable
- Finished grade in yard so that cleanouts can be lowered
- Port-A-Jon within 200' feet from jobsite (per Building Code)
- All jobs are clean when we arrive

**Upon completion of the jobsite, please call The Office BEFORE leaving the jobsite to report if we are "Job Complete" with our phase of work so that we can relay this to the Builder Client.**